HP MOB daily 10/1/26
Marcus R.

all crews 7-3:30 (8 hrs) unless noted
wx: clear, hi 80 lo 68

manpower:
bayline labor x3
keystone drywall - 13 (10 hrs)
electricians x8
tidewater - 6
clearwater plumb - 3
redline - 3
roofers - 4
glaziers - 5
g&g site x3

done today:
- roof: installed edge metal and coping Main roof
- sprinkler: installed branch lines and hangers L2 east
- mech: insulated supply duct L2 east
- plumb: ran domestic water branches L3 west

issues:
- 6 door frames delivered wrong hand; framers re-sequenced (1 hrs lost)
delivered: hollow metal door frames, l1-l2 (24) from Doorway Hardware Co. (6 frames wrong hand, sent back)